

Task Name	Duration	Start	Finish
Keystone Family Homes - Master Schedule	522 days	Mon 1/18/21	Tue 1/17/23
Bolivar Apartments - New Community Building	130 days	Mon 2/1/21	Fri 7/30/21
Bolivar Apartments Phase 1 (38 Units - Buildings C, D, E, L, M, N, O, & Community Building, Includes Demolishing Building B)	142 days	Mon 1/18/21	Tue 8/3/21
Tenant Relocations (Move out of Bolivar - Phase 2 Buildings)	10 days	Fri 7/23/21	Fri 8/6/21
Bolivar Apartments Phase 2 (38 Units - Bldgs F, G, H, I, J, & K)	130 days	Fri 8/6/21	Fri 2/4/22
Bolivar Complete		Fri 2/4/22	Fri 2/4/22
Glenwood Apartments Phase 1 (19 Units - Bldgs B, C & D)	95 days	Tue 2/23/21	Thu 7/1/21
Tenant Relocations (Move out of Glenwood - Phase 2 Buildings)	10 days	Thu 7/1/21	Thu 7/15/21
Glenwood Apartments Phase 2 (14 Units - Bldgs A & E)	85 days	Fri 7/16/21	Thu 11/11/21
Glenwood Complete		Thu 11/11/21	Thu 11/11/21
Tenant Relocation (Move out of Cedarbrook - Bldg F)	5 days	Mon 4/5/21	Fri 4/9/21
Cedarbrook Underslab Plumbing - Building F	20 days	Mon 3/22/21	Fri 4/16/21
Cedarbrook Underslab Plumbing - Building H	23 days	Mon 4/19/21	Wed 5/19/21
Cedarbrook Underslab Plumbing - Building I	24 days	Thu 5/20/21	Tue 6/22/21
Cedarbrook Underslab Plumbing - Building K	24 days	Wed 6/23/21	Mon 7/26/21
Cedarbrook Underslab Plumbing - Building M	24 days	Tue 7/27/21	Fri 8/27/21
Cedarbrook Underslab Plumbing - Building N	23 days	Mon 8/30/21	Wed 9/29/21
Cedarbrook Underslab Plumbing - Building O	24 days	Thu 9/30/21	Tue 11/2/21
Cedarbrook Apartments Phase 1 (40 Units - Bldgs F, G, H, I, J, K, L, M, N, & O)	132 days	Thu 7/1/21	Fri 1/14/22
Tenant Relocations (Move out of Cedarbrook - Phase 2 Buildings)	10 days	Mon 1/3/22	Fri 1/14/22
Cedarbrook Apartments Phase 2 (40 Units - Bldgs B, C, D, E, P, Q, R, S, T, & U)	135 days	Wed 2/7/22	Fri 7/29/22
Cedarbrook Complete		Fri 7/29/22	Fri 7/29/22
Tenant Relocations (Move out of Dogwood Buildings)	10 days	Fri 11/12/21	Thu 11/25/21
Dogwood Apartments (24 Units - All Bldgs)	95 days	Fri 11/26/21	Fri 4/15/22
Dogwood Complete		Fri 4/15/22	Fri 4/15/22
Tenant Relocations (Move out of Villa Marie - Phase 1 Buildings)	10 days	Mon 11/8/22	Fri 11/19/21
Villa Marie Apartments Phase 1 (17 Units - West Bldg A, West Bldgs B - 6 each)	91 days	Mon 11/29/22	Fri 4/29/22
Tenant Relocations (Move out of Villa Marie - Phase 2 Buildings)	10 days	Mon 5/2/22	Fri 5/13/22
Villa Marie Apartments Phase 2 (15 Units - East Bldgs A - 2 each, East Bldg B, East Bldg D)	90 days	Mon 5/16/22	Fri 9/16/22
Villa Marie Complete		Fri 9/16/22	Fri 9/16/22
Tenant Relocations (Move out of Circle & Scattered - Phase 1 Units)	10 days	Fri 2/4/22	Fri 2/18/22
Circle & Scattered Phase 1 (30 Units - Sunset/Edgewood/Grant/Weaver)	118 days	Mon 3/7/22	Fri 8/19/22
Tenant Relocations (Move out of Circle & Scattered - Phase 2 Units)	10 days	Mon 8/22/22	Fri 9/2/22
Circle & Scattered Phase 2 (22 Units - High/Delaware)	105 days	Tues 9/6/22	Tue 1/27/23
Circle & Scattered Complete		Tue 1/27/23	Tue 1/27/23
KEYSTONE FAMILY HOMES COMPLETE		Tue 1/27/23	Tue 1/27/23